

9155/12

Sandwich

Pos. 12	Stk. 1	Vorsatz	Vol. 2.200 m <sup>3</sup>	Gew. 5 280 kg	Kies 2 640 l	Cem. 669 kg	22.0 m <sup>2</sup>
		Tragschicht	Vol. 2 110 m <sup>3</sup>	Gew. 5 070 kg	Kies 2 540 l	Cem. 740 kg	17.6 m <sup>2</sup>

Gew. 10 350 kg      alle Kanten fasen 6 mm

